	dgeted & Actual Costs Whole of Project, YTD & Bu								Budget (1010)
			Budgeted Costs		Actual	Costs	Budget Var	iance	Budget (1810) Budget Remaining
Code	Breakdown of Costs	YTD Jul 19	Apr 13 - Jul 19	Apr 13 - Mar 21	YTD Jul 19	Apr 13 - Jul 19	YTD Jul 19	Apr 13 - Jul 19	Aug 19 - Mar 21
	Orginal Cost	A	В	E	С	D	A-C	B-D	E-D
2150	Land & Land Improvements (Original)	-	770,970.00	770,970.00	-	770,970.00	0.00	0.00	0.0
2155	Building Common House (Original)	-	159,030.00	159,030.00	-	159,030.00	0.00	0.00	0.0
		-	930,000.00	930,000.00	-	930,000.00	0.00	0.00	0.0
	Consents & title								
2160	Council Consents (Resource)		36,573.05	36,573.05	470.90	37,493.16	(470.90)	(920.11)	0.0
2165	Council Consent (building) Certificate of Title		38,500.00	38,500.00	- 8.68	39,317.83	0.00	(817.83)	0.0
2170			4,437.00 79,510.05	88,500.00 163,573.05	462.22	11,097.83 87,908.82	(462.22)	<mark>(6,660.83)</mark> (8,398.77)	77,402.1 77,402.1
	Design	-	79,510.05	103,373.03	402.22	87,508.82	(402.22)	(8,338.77)	77,402.1
2210	Design - Architype - Concept Design		10,044.67	10,044.67	-	10,044.67	0.00	0.00	0.0
2212	Design - Architype - Cost Review		900.00	900.00	-	900.00	0.00	0.00	0.
2215	Design - Architype - Preliminary Design		11,650.00	11,650.00	-	11,650.00	0.00	0.00	0.
2217	Design - Architype - Developed Design		60,683.00	60,683.00	-	60,683.00	0.00	0.00	0.
2219	Design - Architype - Design Review		6,692.50	6,692.50	-	6,692.50	0.00	0.00	0.
2220	Design - Architype - Detailed Documentation		67,958.61	67,958.61	-	65,808.61	0.00	2,150.00	
2230	Design - Architype - Project Co-ordination & Managem		4,485.00	4,485.00	-	4,485.00	0.00	0.00	0.0
2225	Design - Architype - Site Observation	3,608.00	20,674.00	32,400.00	1,995.00	20,215.41	1,613.00	4,066.59	12,184.
2232	Design - Architype - Design Variations Design - Ehaus - Preliminary Costing Proposal		10,000.00 4,915.00	10,000.00 4,915.00	-	6,435.00 4,915.00	0.00	3,565.00	3,565.0
2260 2263	Design - Ehaus - Preliminary Costing Proposal		1,520.00	4,913.00	-	1,520.00	0.00	0.00	0.0
2263	Design - Ehaus - Passivilaus Modelling Design - Ehaus - Developed Design		16,165.00	16,165.00	-	17,375.00	0.00	(1,210.00)	0.0
2205	Design - Ehaus - Detailed Documentation		40,500.00	40,500.00	-	40,500.00	0.00	0.00	0.0
2275	Design - Ehaus - Energy Modelling		8,500.00	8,500.00	-	8,500.00	0.00	0.00	
		3,608.00		276,413.78	1,995.00	259,724.19	1,613.00	8,571.59	
	<u>Consultants</u>								
2302	Consultant - Accounting, Finance & Tax Advice	3,000.00	27,823.00	45,823.00	4,704.00	28,191.00	(1,704.00)	2,632.00	17,632.0
2304	Consultant - Archaeologist		5,000.00	5,000.00	-	2,020.00	0.00	2,980.00	
2305	Consultant - Civil Engineer & Services		29,230.84	29,230.84	-	25,495.84	0.00	3,735.00	
2310	Consultant - Engineer Site Design		18,806.25	18,806.25	4,896.50	29,831.75	(4,896.50)	(11,025.50)	0.0
2312	Consultant - Electric Site Design Consultant - Fire Engineer iConsulting		21,000.00	21,000.00 8,545.00	-	17,700.00	0.00	3,300.00	3,300.0
2315 2320	Consultant - Geotech Engineer Surveyor		8,545.00 3,790.65	3,790.65	6,201.05	12,195.00 21,623.20	(6,201.05)	(3,650.00) (17,832.55)	0.
2325	Consultant - Heritage		2,665.00	2,665.00	-	1,665.00	0.00	1,000.00	1,000.
2327	Consultant - Legal (Financing & S&P)		82,973.16	125,931.16	-	62,921.03	0.00	20,052.13	63,010.
2328	Consultant - Legal Kiwibank		25,000.52	25,000.52	-	29,629.36	0.00	(4,628.84)	0.
2330	Consultant - Lifemark		1,100.00	1,100.00	-	1,100.00	0.00	0.00	0.
2335	Consultant - Peer Review		5,200.00	5,200.00	-	5,200.00	0.00	0.00	0.0
2350	Consultant - Project Management	10,000.00	35,700.00	68,200.00	10,476.00	26,295.00	(476.00)	19,405.00	41,905.0
2355	Consultant - Project Management UCOL		18,537.50	18,537.50	-	20,575.00	0.00	(2,037.50)	0.0
2371	Consultant - Project Hot Water		1,800.00	1,800.00	-	-	0.00	1,800.00	1,800.0
2372	Consultant - Quantity Surveyor	6,064.00	28,758.85	48,466.85	13,195.00	37,009.35	(7,131.00)	(2,186.50)	11,457.5
2375	Consultant - Structural Engineer		42,994.00	42,994.00	-	56,407.00	0.00	(13,413.00)	0.0
2377	Consultant - Surveyor		1,800.00	1,800.00 32,546.24	-	2,730.00 24,025.31	0.00	(930.00)	0.0
2380	Consultant - Valuer	19,064.00	32,546.24 393,271.01	506,437.01	39,472.55	404,613.84	(20,408.55)	8,520.93 7,721.17	8,520.9 155,340.9
	Build	19,004.00	555,271.01	500,457.01	33,472.33	404,010.04	(20,+00.00)	,,,21.1,	100,040.
2550	S&W Build New Units (excl. Windows)	1,284,466.00	2,289,702.00	5,584,637.00	679,104.36	1,174,029.36	605,361.64	2,400,138.64	4,410,607.6
2552	S&W Build New Units - Windows		434,775.00	434,775.00	-	434,775.00	0.00	0.00	0.0
2554	S&W Build Common House	226,722.00	404,153.00	985,743.00	158,139.54	599,386.54	68,582.46	31,488.46	386,356.4
2556	S&W Site Development	221,372.00	394,623.00	962,491.00	93,497.00	249,697.00	127,875.00	366,298.00	712,794.0
2557	S&W Variations		-		140,153.35	303,150.24	(140,153.35)	(303,150.24)	0.0
2558	Contingency - S&W Construction Contract	115,000.00	205,000.00	500,000.00	-	-	115,000.00	320,000.00	500,000.0
2565	Storage	2,100.00	3,500.00	10,000.00	-	-	2,100.00	5,600.00	
2572	Landscaping		45,200.00	45,200.00	-	-	0.00	45,200.00	45,200.0
2573	Build - Heritage Fence		15,000.00	25,000.00	-	792.00	0.00	14,208.00	24,208.
2574 2576	Build - Insurance Build - DELTA Provisional	16,400.00	42,417.00 36,900.00	56,000.00 30,000.00	- 11,952.07	42,417.03 11,952.07	0.00	(0.03) 41,347.93	13,582.9 18,047.9
2576	Build - Chorus Provisional	10,400.00	-	20,000.00	13,700.00	13,700.00	(13,700.00)	(13,700.00)	6,300.0
		1,866,060.00	3,871,270.00	8,653,846.00	1,096,546.32	2,829,899.24	769,513.68	2,907,430.76	
	<u>Other</u>						,	. ,	, ,
2122	Bank Fees on Construction Finance		110,000.00	110,000.00	255.00	113,505.00	(255.00)	(3,505.00)	0.0
2123	Bank Fees on GST facility		-		-	-	0.00	0.00	0.0
2124	Kiwbank Travel Costs	3,000.00	6,000.00	15,000.00	-	-	3,000.00	9,000.00	
2126	Interest on Construction Finance	4,577.00	4,575.79	343,143.79	74.67	74.67	4,502.33	9,078.12	343,069.1
2130	Interest on Loans Unit Purchasers		33,648.87	43,098.87	-	34,678.58	0.00	(1,029.71)	8,420.2
2132 2140	Interest on loans Friends of Project	22.001.00	42,179.12	51,224.12	1,024.36	43,282.03	(1,024.36)	(1,102.91)	7,942.0
	Contingency - Other	33,604.00	161,535.38	332,266.38	1 254 02	-	33,604.00	195,139.38	
		41,181.00	357,939.16	894,733.16	1,354.03	191,540.28	39,826.97	207,579.88	706,697.8
	Total as per Budget	1,929,913.00	5,896,678.00	11,425,003.00	1,139,830.12	4,703,686.37	790,082.88	3,122,904.63	7,084,437.2
			5,000,070,000	,, .000.00	_,,330,12	.,			.,
	Reconciliation								
	Budget Remaining								7,084,437.20
	Plus Actual Costs to Date								4,703,686.3
	Less Budget Overruns								- 363,120.5
	Total Cost of Project								11,425,003.0
									0.00
	Total to come out of contingency								
	Contingency - Other								59,970.3
	Contingency - S&W Build								303,150.2
									363,120.5
									43.63
	Budget overruns - resulting from variance in timing			I	1	I	I		

## UCOL Actual & Estimated Budget Overruns & Use of Contengency - as at: 31/07/2019

<b>Summary:</b> Confirmed Budget Overruns / Variations Estimated Budget Overruns to come	Other 59,970.33 43,087.83 103,058.16	<b>S&amp;W Build</b> 303,150.24 19,850.89 323,001.13	Total 363,120 62,938 426,059
Contingency Amount	332,266.38	500,000.00	832,266.3
Remaining	<b>229,208.22</b>	<b>176,998.87</b>	<b>406,207.</b> 0
	68.98%	35.40%	48.8
Contingency used as a % of total budget	18.05%	60.63%	43.63
Contingecy budgeted as a % of total budget	18.52%	4.00%	

## **Contingency - Other**

Confirmed Budget Overruns to Date	Code	Actual Total	Actual Split	Reason for over-run
Council Consent (building)	2165	817.83	817.83	Estimate inaccurate
Council Consent (resource)	2160	920.11	920.11	Foundation remedial works - Extra consent for site excavation
Design - Ehaus - Developed Design	2265	1,210.00	1,210.00	Ballustrade design & detailing & building consent documentation
Consultant - Engineer Site Design		11,025.50	4,805.00	Retaining wall redesign
			6,220.50	Foundation remedial works - review changes to foundation design
Consultant - Fire Engineer iConsulting	2315	3,650.00	3,650.00	Updates to earlier report
Consultant - Geotech Engineer Surveyor	2320	17,832.55	- 430.00	Savings earlier budget
	2320		18,262.55	Foundation remedial works - Geotechnical costs due to ground conditions
Consultant - Legal Kiwibank	2328	4,628.84	4,628.84	Additional legal costs over estimated given by Stephen Edge (Kiwibank)
Consultant - Project Management UCOL	2355	2,037.50	2,037.50	Agreed by Group.
Consultant - Structural Engineer	2375	13,413.00	2,012.00	Further engineering services
	2375		11,401.00	Foundation remedial works - additional design & calculations
Consultant - Surveyor	2377	930.00	930.00	Cadastral Survey - Drafting of legal survey and title plans, commence quality
				assurance review.
Bank Fees on Construction Finance	2122	3,505.00	3,505.00	Estimate inaccurate
		-		
		59,970.33	59,970.33	-
		33,370.33	59,970.55	
		33,370.33	59,970.33	-
Estimated Budget Overruns (Variations) to come	Code	Estimated	-	- Reason for estimated over-run
Estimated Budget Overruns (Variations) to come	Code	Estimated Total	Estimated Split	Reason for estimated over-run
Estimated Budget Overruns (Variations) to come Council Consents - Resource	2160	Estimated	Estimated Split 1,347.83	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC
Council Consents - Resource	2160 2160	Estimated Total	Estimated Split 1,347.83	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC
Council Consents - Resource Certificate of Title	2160 2160 2170	Estimated Total	Estimated Split 1,347.83	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098
Council Consents - Resource Certificate of Title Design - Architype - Site Observation	2160 2160 2170 2225	Estimated Total	Estimated Split 1,347.83 3,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer	2160 2160 2170 2225 2303	Estimated Total 4,347.83 - 2,000.00	Estimated Split 1,347.83 3,000.00 2,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor	2160 2160 2170 2225 2303 2322	Estimated Total 4,347.83	Estimated Split 1,347.83 3,000.00 2,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank	2160 2160 2170 2225 2303 2322 2328	Estimated Total 4,347.83 - 2,000.00	Estimated Split 1,347.83 3,000.00 2,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consutlant - Legal (S&P & Financing)	2160 2160 2170 2225 2303 2322 2328 2327	Estimated Total 4,347.83 2,000.00 9,000.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank	2160 2160 2225 2303 2322 2328 2327 2576	Estimated Total 4,347.83 2,000.00 9,000.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consutlant - Legal (S&P & Financing)	2160 2170 2225 2303 2322 2328 2327 2576 2577	Estimated Total 4,347.83 - 2,000.00 9,000.00 - 2,740.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consutlant - Legal (S&P & Financing) Build - DELTA Provisional	2160 2160 2225 2303 2322 2328 2327 2576	Estimated Total 4,347.83 - 2,000.00 9,000.00 -	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk area - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k Extra cost between budget set at 31/7 & forecast update 31/10 due to higher
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consultant - Legal (S&P & Financing) Build - DELTA Provisional Build - Chorus Provisional	2160 2170 2225 2303 2322 2328 2327 2576 2577	Estimated Total 4,347.83 - 2,000.00 9,000.00 - 2,740.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consultant - Legal (S&P & Financing) Build - DELTA Provisional Build - Chorus Provisional	2160 2170 2225 2303 2322 2328 2327 2576 2577	Estimated Total 4,347.83 - 2,000.00 9,000.00 - 2,740.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk area - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k Extra cost between budget set at 31/7 & forecast update 31/10 due to higher
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consultant - Legal (S&P & Financing) Build - DELTA Provisional Build - Chorus Provisional Interest on Construction Finance	2160 2160 2225 2303 2322 2328 2327 2576 2577 2126	Estimated Total 4,347.83 - 2,000.00 9,000.00 - 2,740.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00 20,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k Extra cost between budget set at 31/7 & forecast update 31/10 due to higher borrowings earlier. Timing. Note: Asssumes contingency is spent.
Council Consents - Resource Certificate of Title Design - Architype - Site Observation Consultant - Acoustic Engineer Consultant - Health & Safety Auditor Consultant - Legal Kiwibank Consutlant - Legal (S&P & Financing) Build - DELTA Provisional Build - Chorus Provisional Interest on Construction Finance	2160 2160 2170 2225 2303 2322 2328 2327 2576 2577 2126	Estimated Total 4,347.83 2,000.00 9,000.00 - 2,740.00 20,000.00	Estimated Split 1,347.83 3,000.00 2,000.00 9,000.00 9,040.00 - 6,300.00 20,000.00	Foundation Remedial Works - Actual (Feb 19) - Deposit on LUC Foundation Remedial Works: Estimated additional costs - LUC Flagged as risk area - Budget \$88,500, but already spent \$11,098 Flagged as risk area Residential intertenancy floor acoustic advice Recommended by Stefan Box & approved by Group. 18 mths \$500 pm Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk area - Kiwibank have said further costs unlikely Flagged as risk are - Group looking to change lawyer As per Aurora quote for network extension. Budget \$30k, quote \$39k Savings ?? budget of \$20000 Actual \$13.7k Extra cost between budget set at 31/7 & forecast update 31/10 due to higher borrowings earlier. Timing. Note: Asssumes contingency is spent. Flagged as onging risk area. Interest very sensitive to timing of expenditure.

## Contingency - S&W Build Contract

Confirmed Budget Overruns (Variations) to Date	Code	Actual Total	Actual Split	Reason for over-run	Variation	VPR
WIP - S&W Variations	2557		2,076.00	Foundation Remedial Works - Appointment of set out surveyor	No. 1	VPR01
			3,174.98	Removal of existing foundations as per structural engineer's report	No.4	VPR02
			2,389.23	Foundation remedial works - Auger hire for Geotechnical engineer investigations	No.5	VPR03
			9,830.68	Common House roof framing amendments	No. 9	VPR04
			234,194.02	Foundation Remedial Works - Soil	No. 11	VPR06
			48,131.00	Common House - replacement roof	No. 14	VPR09
			1,145.00	Common House - Additional area of timber floor	No. 14	VPR10
			1,238.00	Common House - M1 Foundation Detail	No. 17	VPR12
			215.00	Common House - Lowering of window sills to M3	No. 17	VPR13
				Common House - lift lintels of windows	No. 24	VPR16
		303,150.24	303,150.24	-		
Estimated Budget Overruns (Variations) to come	Code	Estimated Total	Estimated Split	Reason for estimated over-run	Variation	VPR
Build - New Units		14,229.95	- 16,174.00	Cladding change from larch to fibre cement	No. 28	VPR17
			5 <i>,</i> 536.88	Chorus Fibre Install	No. 28	VPR18
			10,000.00	Tent Hire - TBC		
			14,867.07	Fire Alarm Alterations - TBC		
Build - New Units Wndows	-	-	Price fluctuation on window costs			
Build - Site Development		11,340.75	11,340.75	Foundation remedial works - Estimated at \$250k less spent to date ### if all costs	No. 11	VPR06
				now confirmed then this now \$nil		
				Easement Survey - \$TBC	No. 29	VPR19
Build - S&W Common House		8,510.14	3,500.00	Common House - cladding to guest rooms	No. 13	VPR07
			- 10,000.00	Common House - change of roof cladding	No. 13	VPR08
			2,500.00	Common House - gable cladding	No. 15	VPR11
			2,136.00	Common House - floor levelling	No. 09	VPR05
			3,269.67	Common House - Heatpump HWC to Common House	No. 21	VPR14
				Common House - Pluming fittings to common house	No. 22	VPR15
				Common House - Wood burner	No. 30	VPR20
		19,850.89	19,850.89	_		

## 12/08/2019

291,151.99 Foundation Remedial Works